



AGENDA
PROGRESS MEETING NO. 25

**ALLEN STREET PHASE II
WADSWORTH STREET TO DELAWARE AVENUE
CITY OF BUFFALO
LD040209**

**Thursday, March 02, 2023 @ 10:00 AM
Online**

1. Attendees:

- See Attached.

2. Contract Details

- Plan Approval by City: 05/12/2021
- Letting Date: 07/21/2021
- Award Date: 09/28/2021
- Notice to Proceed: 11/29/2021
- Contract Duration: 333 Working Days

Schedule:

- Today is workday 309 of 333
- Tentatively scheduled to begin reconstruction on Allen Street from west of Elmwood to east of College beginning Monday 3/20/23. Allen Street will be closed from west of Elmwood to east of College. Mariner North and South of Allen will be converted to dead-end two-way traffic. College South of Allen will be converted to two-way traffic.

3. Previous Work Completed:

- Completed water line installation.
- Verizon's contractor has completed their relocation work.

4. 14 day Look Ahead – by Destro Brothers

- Bench manholes on Allen Street from Delaware to Elmwood.
- Temporary pave Allen Street from Mariner to Wadsworth.
- Fully open Allen Street prior to St. Patrick's Day.

5. Work Zone Traffic Control

- Allen Street closed from Mariner to College.
- Allen Street local traffic only from College to Wadsworth.
- Wadsworth set to local traffic only from Pennsylvania Street to Allen.
- College Street North and South of Allen set two-way dead-end traffic.

6. Job Site Safety:

- Contractor should follow all required safety measures while working in confined spaces such as manholes.



7. Utility Coordination:

- Buffalo Water Authority - NA
- Buffalo Sewer Authority - NA
- Verizon / CCI - NA
- National Grid - NA
- National Fuel Gas - NA
- City of Buffalo Signals - NA
- City of Buffalo Police - NA

8. Extra Work:

- None

9. Disputed Work:

- None

10. Shop Drawings/Submittals/RFI's/Sub-Contractor Approvals:

- 54 Review packages have been submitted.
53 Have been closed.

Revise and Resubmit
 - 36.0 Light Pole Placards
Under Review
 - None
- Field Revision Packages Issued
 - T-002 T-008 T-010 T-013 T-015 T-016 T-018
- Sub-Contractors Approvals- All proposed sub-contractors approved

11. Next Steps Affecting Critical Path:

- none

12. Issues of Harassment:

- None

13. General Discussion:

Old Business:



New Business:

- Destro to name Project Superintendent -
- **Manhole A4** – Currently 6% out of plumb, needs to be reset.
- **Manhole A3** – Inlet from the north has waterline obstruction, camera unit cannot pass. Replace 12x19 with 20” pipe 30 LF.
- **Manhole A2** – backfill material entered manhole, full of stone.
- All other manholes need to have pipes trimmed and sumps benched, Confined Space Issue addressed in accordance with Destro’s Health and Safety Plan and OSHA .
- **Destro needs to submit request for time extension.**

14. Stakeholders:

- Allentown Association
 - .
- Buffalo Art Commission
 - .
- Days Park Block Club
 - .
- NFTA
 - .
- Other
 - .

15. EEO/Workforce Goals:

- Workforce Utilization Goals: as of 02/23/23
- CATCO & CVF need to acknowledge January Payments.

	Workforce Utilization Goal	Current %
Minority	7.7%	2.08 %
Women	6.9%	1.60 %

- DBE Goals: as of 08/29/22

	DBE Goal	Commitment at BID	Current %
DBE	5.0%	20.91%	9.10%

16. Project Financial Status:

- Estimate #15 closed on 1/31/23

Share	Approved Contract Amount	Cost of Work Completed to Date	Percentage of Work Completed to Date
Share 01 (DPW)	\$ 4,237,892.80	\$ 2,319,202.18	54.7%
Share 02 (BWA)	\$ 1,004,376.84	\$ 941,116.81	93.7%
Share 03 (BSA)	\$ 601,600.00	\$ 426,257.00	70.9 %
Share 04 (Art)	\$ 55,160.00	\$ 0.00	0.0 %
Total	\$ 5,899,029.64	\$ 3,686,575.99	62.5%



17. Insurances:

- All Insurances are up to date:

INSURANCE TYPE	EXPIRATION DATE
Workman's Compensation and Employer's Liability	05/01/2023
Disability and Paid Family Leave Benefits Law	12/31/2022
Commercial General Liability	05/01/2023
Commercial General Liability - OCP	09/29/2023
Automobile Liability	05/01/2023
Umbrella Liability/ Excess Liability	05/01/2023
Builders Risk Policy	05/01/2023

18. EVENTS:

-

19. Next Meeting:

- TBD