



AGENDA
PROGRESS MEETING NO. 26

**ALLEN STREET PHASE II
WADSWORTH STREET TO DELAWARE AVENUE
CITY OF BUFFALO
LD040209**

**Thursday, April 13, 2023 @ 10:00 AM
Online**

1. Attendees:

- See Attached.

2. Contract Details

- Plan Approval by City: 05/12/2021
- Letting Date: 07/21/2021
- Award Date: 09/28/2021
- Notice to Proceed: 11/29/2021
- Contract Duration: 333 Working Days

Schedule:

- Today is workday 329 of 333 - Time extension request was submitted by Destro to the City. Waiting for a response from the City.

3. Previous Work Completed:

- Excavated and backfilled Allen Street from Elmwood to Mariner
- Installed Drainage structures from Elmwood to Mariner
- Re Set Manhole A4 at Mariner and Allen
- Set granite curb at Mariner and Allen
- Poured concrete curb from Elmwood to Mariner
- Began installing electrical conduit from Elmwood to Mariner

4. 14 day Look Ahead - by Destro Brothers

- Grade Allen Street from Elmwood to Mariner
- Pave base and Binder asphalt from Elmwood to Mariner
- Install light pole foundations and tree pits
- Install electrical conduit.
- Pour sidewalk North side of Allen from Elmwood to Mariner

5. Work Zone Traffic Control

- Allen Street closed from Elmwood to Mariner
- Allen Street local traffic only from College to Mariner
- Mariner set to dead end two way traffic North and South of Allen
- College Street South of Allen to Maryland set to two way traffic.

**6. Job Site Safety:**

- Be careful when walking in work zone. Slips, trips and falls are a significant workplace issue.

7. Utility Coordination:

- Buffalo Water Authority -
- Buffalo Sewer Authority -
- Verizon / CCI -
- National Grid -
- National Fuel Gas -
- City of Buffalo Signals -
- City of Buffalo Police -
- City of Buffalo Forestry -

8. Extra Work:

- None

9. Disputed Work:

- None

10. Shop Drawings/Submittals/RFI's/Sub-Contractor Approvals:

- 54 Review packages have been submitted.
53 Have been closed.

Revise and Resubmit
 - 36.0 Light Pole Placards
Under Review
 - None
- Field Revision Packages Issued
 - T-002 T-008 T-010 T-013 T-015 T-016 T-018
- Sub-Contractors Approvals- All proposed sub-contractors approved.

11. Next Steps Affecting Critical Path:

- none

12. Issues of Harassment:

- None

13. General Discussion:**Old Business:**

- All planting will be completed in Fall of 2023



New Business:

14. Stakeholders:

- Allentown Business Alliance
 -
- Allentown Association
 -
- Buffalo Art Commission
 -
- Days Park Block Club
 -
- NFTA
 -
- Other
 -

15. EEO/Workforce Goals:

- Workforce Utilization Goals: as of 04/11/23
- **CATCO & CVF need to acknowledge January Payments.**

	Workforce Utilization Goal	Current %
Minority	7.7%	1.92 %
Women	6.9%	1.47 %

- DBE Goals: as of 08/29/22

	DBE Goal	Commitment at BID	Current %
DBE	5.0%	20.91%	9.10%

16. Project Financial Status:

- Estimate #17 closed on 3/31/23

Share	Approved Contract Amount	Cost of Work Completed to Date	Percentage of Work Completed to Date
Share 01 (DPW)	\$ 4,237,892.80	\$ 2,481,198.60	64.2%
Share 02 (BWA)	\$ 1,095,612.24	\$ 1,016,551.33	92.8%
Share 03 (BSA)	\$ 601,600.00	\$ 432,557.00	71.9 %
Share 04 (Art)	\$ 55,160.00	\$ 0.00	0.0 %
Total	\$ 5,899,029.64	\$ 3,930,306.93	66.7%



17. Insurances:

- All Insurances are up to date:

INSURANCE TYPE	EXPIRATION DATE
Workman’s Compensation and Employer’s Liability	05/01/2023
Disability and Paid Family Leave Benefits Law	12/31/2023
Commercial General Liability	05/01/2023
Commercial General Liability - OCP	09/29/2023
Automobile Liability	05/01/2023
Umbrella Liability/ Excess Liability	05/01/2023
Builders Risk Policy	05/01/2023

18. EVENTS:

- Pride Parade, June 3rd.
- Allentown & Allen West Festivals are scheduled for June 10th & 11th.
- Infringement Festival is late July early August, past location Holly Farms Parking lot.

19. Next Meeting:

- April 27, 10:00 am Online