



AGENDA
PROGRESS MEETING NO. 30
ALLEN STREET PHASE II
WADSWORTH STREET TO DELAWARE AVENUE
CITY OF BUFFALO
LD040209

Thursday, June 08, 2023 @ 10:00 AM
Online

1. Attendees:

- See Attached.

2. Contract Details

- Plan Approval by City: 05/12/2021
- Letting Date: 07/21/2021
- Award Date: 09/28/2021
- Notice to Proceed: 11/29/2021
- Contract Duration: 333+122=455 Working Days (October 10, 2023)

Schedule:

- Today is workday **368** of 455
- Reconstruction of sidewalk and removal of granite planter boxes near 15 Allen Street scheduled to begin June 19, Need final plan.

3. Previous Work Completed:

- Excavated College Street – upper
- Repaired 24” brick sewer on College Street – upper.
- Completed the installation of drop inlets.
- Installed underdrain.
- Relocated blue light camera at Elmwood Ave.

4. 14 day Look Ahead – by Destro Brothers

- Pour concrete curb from Mariner to College.
- Install light pole foundations.
- Install conduit.
- Grade roadway.
- Pave base and binder courses.

5. Work Zone Traffic Control

- Allen Street closed from Mariner to College
- Allen Street local traffic only from Elmwood to Mariner and Wadsworth to College
- College set to dead-end two-way traffic North and South of Allen

6. Job Site Safety:

- Sun Safety, protect from UVA & UVB rays. Stay Hydrated.



7. Utility Coordination:

- Buffalo Water Authority - .
- Buffalo Sewer Authority - .
- Verizon / CCI -
- National Grid - .
- National Fuel Gas -
- City of Buffalo Signals -
- City of Buffalo Police -
- City of Buffalo Forestry - .

8. Extra Work:

- Install 24" PVC sewer north on College Street. Completed

9. Disputed Work:

- None

10. Shop Drawings/Submittals/RFI's/Sub-Contractor Approvals:

- 54 Review packages have been submitted.
53 Have been closed.
Revise and Resubmit
 - 36.0 Light Pole Placards from CATCO
Under Review
 - None
- Field Revision Packages Issued
 - T-002 T-008 T-010 T-013 T-015 T-016 T-018
- Sub-Contractors Approvals- All proposed sub-contractors approved.

11. Next Steps Affecting Critical Path:

- none

12. General Discussion:

Old Business:

- .

New Business:

-



13. Stakeholders:

- Allentown Business Alliance
 - .
- Allentown Association
 - .
- Buffalo Art Commission
 - .
- Days Park Block Club
 - .
- NFTA
 - .
- Other
 - .

14. EEO/Workforce Goals:

- Workforce Utilization Goals: as of 06/05/23
- CATCO & CVF need to acknowledge January Payments.

	Workforce Utilization Goal	Current %
Minority	7.7%	1.80 %
Women	6.9%	1.71 %

- DBE Goals: as of 04/11/23

	DBE Goal	Commitment at BID	Current %
DBE	5.0%	20.91%	9.10%

15. Project Financial Status:

- Estimate #19 closed on 5/31/23

Share	Approved Contract Amount	Cost of Work Completed to Date	Percentage of Work Completed to Date
Share 01 (DPW)	\$ 4,237,892.80	\$ 2,890,521.68	68.2%
Share 02 (BWA)	\$ 1,095,612.24	\$ 1,016,551.33	92.8%
Share 03 (BSA)	\$ 601,600.00	\$ 454,107.00	75.5%
Share 04 (Art)	\$ 55,160.00	\$ 0.00	0.0 %
Total	\$ 5,899,029.64	\$ 4,361,180.01	74.0%



16. Insurances:

INSURANCE TYPE	EXPIRATION DATE
Workman’s Compensation and Employer’s Liability	05/01/2024
Disability and Paid Family Leave Benefits Law	12/31/2023
Commercial General Liability	05/01/2024
Commercial General Liability - OCP	09/29/2023
Automobile Liability	05/01/2024
Umbrella Liability/ Excess Liability	05/01/2024
Builders Risk Policy	05/01/2024

17. EVENTS:

- ~~Pride Parade, June 3rd.~~
- Allentown & Allen West Festivals are scheduled for June 10th & 11th.
- Infringement Festival is late July early August, past location Holly Farms Parking lot.
- Garden Walk is last week of July.
- First Friday events will be held at the Main St End.

18. Next Meeting:

- June 22, 10:00 am – Online.