

# BERGMANN ARCHITECTS ENGINEERS PLANNERS

#### <u>MINUTES</u> <u>PROGRESS MEETING NO. 34</u> ALLEN STREET PHASE II WADSWORTH STREET TO DELAWARE AVENUE CITY OF BUFFALO LD040209

## Thursday, August 03, 2023 @ 10:00 AM Online

# 1. Attendees:

• See Attached.

# 2. Contract Details

- Plan Approval by City: 05/12/2021
- Letting Date: 07/21/2021
- Award Date: 09/28/2021
- Notice to Proceed: 11/29/2021
- Contract Duration: 333+122=455 Working Days (October 10, 2023)

## Schedule:

• Today is workday 407 of 455

## 3. Previous Work Completed:

- Completed the concrete in the Allen Elmwood intersection.
- Energized the Light poles between Mariner and College.

# 4. 14 day Look Ahead - by Destro Brothers

- Pave rebates on Elmwood and Allen to facilitate the opening of the intersection, pending cylinder break results.
- Open intersection and remove detours.
- Begin remediation at 15 Allen Street.

# 5. Work Zone Traffic Control

- Allen Street closed from Mariner to Park.
- Elmwood Avenue is closed at Allen Street.
- Detours are posted.

#### 6. Job Site Safety:

• Be mindful of individuals looking for a confrontation. Ignore and walk away.



#### 7. Utility Coordination:

- Buffalo Water Authority -
- Buffalo Sewer Authority -
- Verizon / CCI -
- National Grid -
- National Fuel Gas -
- City of Buffalo Signals -
- City of Buffalo Police -
- City of Buffalo Forestry -

#### 8. Extra Work:

• None

#### 9. Disputed Work:

None

#### 10. Shop Drawings/Submittals/RFI's/Sub-Contractor Approvals:

- Field Revision Packages Issued
  T-002 T-008 T-010 T-013 T-015 T-016 T-018 15 Allen Plans
- Sub-Contractors Approvals- All proposed sub-contractors approved.

#### 11. Next Steps Affecting Critical Path:

#### 12. General Discussion:

#### Old Business:

• Final Force Account documents for Extra Sewer work on College, Item 952.06. The contractor will check with his office staff.

#### New Business:

٠

### 13. <u>Stakeholders:</u>

• Allentown Business Alliance

ο.

Allentown Association

ο.

• Buffalo Art Commission

ο.



• Days Park Block Club

ο.

- NFTA
  - ο.
- Other
  - ο.

# 14. EEO/Workforce Goals:

- Workforce Utilization Goals: as of 08/02/23
- CATCO & CVF need to acknowledge January Payments.

	Workforce Utilization Goal	Current %	
Minority	7.7%	1.57 % 🏓	
Women	6.9%	2.15 %	

• DBE Goals: as of 07/17/23

	DBE Goal	Commitment at BID	Current %
DBE	5.0%	20.91%	9.10%

## 15. Project Financial Status:

• Estimate #20 closed on 6/30/23

Share	Approved Contract Amount	Cost of Work Completed to Date	Percentage of Work Completed to Date
Share 01 (DPW)	\$ 4,237,892.80	\$ 3,136,778.09	74.0%
Share 02 (BWA)	\$ 1,095,612.24	\$ 1,016,551.33	92.8%
Share 03 (BSA)	\$ 601,600.00	\$ 454,107.00	75.5%
Share 04 (Art)	\$ 55,160.00	\$ 0.00	0.0 %
Total	\$ 5,990,265.04	\$ 4,607,436.42	76.9%

• Estimate #21 will close on 7/31/23

## 16. Insurances:

INSURANCE TYPE	EXPIRATION DATE
Workman's Compensation and Employer's Liability	05/01/2024
Disability and Paid Family Leave Benefits Law	12/31/2023
Commercial General Liability	05/01/2024
Commercial General Liability - OCP	09/29/2023
Automobile Liability	05/01/2024
Umbrella Liability/ Excess Liability	05/01/2024
Builders Risk Policy	05/01/2024

#### 17. EVENTS:



- Pride Parade, June 3<sup>rd</sup>.
- Allentown & Allen West Festivals are scheduled for June 10<sup>th</sup> & 11<sup>th</sup>.
- Infringement Festival is late July early August, past location Holly Farms Parking lot.
- Infringement Festival Kids events will be held in Days Park.
- Garden Walk is last week of July.
- First Friday events will be held at the Main St End.

## 18. Next Meeting:

• Aug 17, 10:00 am - Online.