

# BERGMANN ARCHITECTS ENGINEERS PLANNERS

#### AGENDA <u>PROGRESS MEETING NO. 36</u> ALLEN STREET PHASE II WADSWORTH STREET TO DELAWARE AVENUE CITY OF BUFFALO LD040209

# Thursday, September 07, 2023 @ 10:00 AM Online

# 1. Attendees:

• See Attached.

# 2. Contract Details

- Plan Approval by City: 05/12/2021
- Letting Date: 07/21/2021
- Award Date: 09/28/2021
- Notice to Proceed: 11/29/2021
- Contract Duration: 333+122=455 Working Days (October 10, 2023)

## Schedule:

• Today is workday 431 of 455

#### 3. Previous Work Completed:

- Installed drainage structures, underdrain, conduits, curbs, and parking areas.
- Excavated for tree pits.
- Reset sandstone curb along Days Park Rd.
- Excavated northside sidewalk area.
- Complete signal installation at Elmwood Ave. (Smart Grid Detection & Pedestrian buttons)

#### 4. 14 day Look Ahead - by Destro Brothers

- Begin sidewalk installation.
- Set streetlights and pull wire.
- final grading at Days Park.
- Pave base and binder courses.

#### 5. Work Zone Traffic Control

- Allen Street closed from College St north to Hudson St.
- Detours are posted.

#### 6. Job Site Safety:

• Project site is infested with yellow jackets, Let coworkers know if you are allergic to them.



#### 7. Utility Coordination:

- Buffalo Water Authority -
- Buffalo Sewer Authority -.
- Verizon / CCI -
- National Grid -
- National Fuel Gas -
- City of Buffalo Signals -.
- City of Buffalo Police -
- City of Buffalo Forestry -.

#### 8. Extra Work:

• None

#### 9. Disputed Work:

• None

#### 10. Shop Drawings/Submittals/RFI's/Sub-Contractor Approvals:

- 54 Review packages have been submitted.
   53 Have been closed.
   Revise and Resubmit

   36.0 Light Pole Placards from CATCO
   Under Review
   None
- Field Revision Packages Issued
   T-002 T-008 T-010 T-013 T-015 T-016 T-018 15 Allen Plans

#### 11. Next Steps Affecting Critical Path:

- Nietzche's has two abandoned vaults that will need to be secured by the property owner.
- National Grid service to 252 Allen Street.

#### 12. General Discussion:

#### Old Business:

• Final Force Account documents for Extra Sewer work on College, Item 952.06. The contractor will check with his office staff.

#### New Business:

٠



## 13. Stakeholders:

- Allentown Business Alliance o .
- Buffalo Art Commission o .
- Days Park Block Club
  - ο.
- NFTA
  - ο.
- Other
  - ο.

# 14. EEO/Workforce Goals:

- Workforce Utilization Goals: as of 09/06/23
- CATCO & CVF need to acknowledge January Payments.

Workforce Utilization Goal		Current %	
Minority	7.7%	1.52 % 🏓	
Women	6.9%	2.12 %	

• DBE Goals: as of 09/06/23

ſ		DBE Goal	Commitment at BID	Current %
	DBE	5.0%	20.91%	9.10%

# 15. Project Financial Status:

- Estimate #21 closed on 7/31/23 shown below.
- Estimate #22 will close 8/31/23

Share	Approved Contract Amount	Cost of Work Completed to Date	Percentage of Work Completed to Date
Share 01 (DPW)	\$ 4,237,892.80	\$ 3,55,837.74	83.8%
Share 02 (BWA)	\$ 1,095,612.24	\$ 1,016,851.33	92.8%
Share 03 (BSA)	\$ 601,600.00	\$ 454,107.00	75.5%
Share 04 (Art)	\$ 55,160.00	\$ 0.00	0.0 %
Total	\$ 5,990,265.04	\$ 5,021,796.07	83.8%



## 16. Insurances:

INSURANCE TYPE	EXPIRATION DATE
Workman's Compensation and Employer's Liability	05/01/2024
Disability and Paid Family Leave Benefits Law	12/31/2023
Commercial General Liability	05/01/2024
Commercial General Liability - OCP	09/29/2023
Automobile Liability	05/01/2024
Umbrella Liability/ Excess Liability	05/01/2024
Builders Risk Policy	05/01/2024

## 17. <u>EVENTS:</u>

- Pride Parade, June 3<sup>rd</sup>.
- Allentown & Allen West Festivals are scheduled for June 10th & 11th.
- Infringement Festival is late July early August, past location Holly Farms Parking lot.
- Infringement Festival Kids events will be held in Days Park. Sunday August 6\*\*.
- Garden Walk is last week of July.
- First Friday events will be held at the Main St End.

## 18. Next Meeting:

• September 21, 10:00 am - Online.